TEST PIT INFORMATION					
TEST PIT NUMBER	UTILITY TYPE	DEPTH TO UTILITY (FT)	ELEVATION AT TOP OF UTILITY (FT)	STATION	STATION OFFSET (FT)
TP-1A FRONTIER	TELEPHONE	2.73	667.98	12+05	14.9 RT
TP-1B FRONTIER	TELEPHONE	2.83	667.88	12+05	14.9 RT
TP-1 AQUERION	WATER	3.92	666.72	12+12	19.6 RT
TP-2 AQUERION	WATER	4.27	666.36	12+19	18.4 RT
TP-3A FRONTIER	TELEPHONE	4.38	666.57	12+54	8.2 RT
TP-3B FRONTIER	TELEPHONE	4.34	666.61	12+54	8.2 RT
TP-3 AQUERION	WATER	4.02	669.48	13+47	10.1 RT
TP-5A FRONTIER	TELEPHONE	3.45	669.88	13+49	14.1 RT
TP-5B FRONTIER	TELEPHONE	3.47	669.85	13+49	14.1 RT
TP-5C FRONTIER	TELEPHONE	3.71	669.61	13+49	14.1 RT



CONSTRUCTION NOTES

1. PROPOSED DRAINAGE STRUCTURES SHOWN WITHIN THE RAILROAD RIGHT-OF-WAY SHALL BE COORDINATED WITH THE HOUSATONIC RAILROAD COMPANY.

2. THERE IS NO INDIVIDUAL ITEM FOR PLUGGING EXISTING PIPING WITHIN THE PROJECT LIMITS. THIS WORK IS TO BE PAID FOR UNDER THE APPROPRIATE PIPE ITEM (ITEM NO. 0686XXX).

3. UNLESS NOTED OTHERWISE, PROPOSED TYPE "C" CATCH BASINS, TYPE "C-L" CATCH BASINS, AND OFFSET TYPE "C" CATCH BASINS ARE TO BE INSTALLED WITH A 2' SUMP.

4. CATCH BASIN TOP ELEVATIONS REFER TO THE GUTTER LINE ELEVATION. SEE STANDARD DETAIL SHEETS TO DETERMINE REQUIRED DEPRESSION.

5. SEE SHEET MDS-01 FOR PAVEMENT RESTORATION AT TRENCHES.

6. DRAINAGE WORK ADJACENT AND PARALLEL TO RAILROAD TRACKS SHALL BE COORDINATED WITH THE RAILROAD AND PERFORMED DURING CROSSING SURFACE RECONSTRUCTION. THE RAILROAD SHALL SUSPEND TRAIN SERVICE DURING THIS TIME. ⚠

DESIGNED BY: BL Companies
BL COMPANIES, INC.
355 RESEARCH PARKWAY
MERIDEN, CT 06450

Digitally signed by Michael Fisher
Date: 2020.03.12 17:27:14-04'00'

ADDENDUM NO. 2

REV.	DATE	REVISION DESCRIPTION	SHEET NO.
⚠	03/05/2020	ADDED DRAINAGE NOTE	-
-	-	-	-
-	-	-	-
-	-	-	-
-	-	-	-
-	-	-	-
-	-	-	-

THE INFORMATION, INCLUDING ESTIMATED QUANTITIES OF WORK, SHOWN ON THESE SHEETS IS BASED ON LIMITED INVESTIGATIONS BY THE STATE AND IS IN NO WAY WARRANTED TO INDICATE THE CONDITIONS OF ACTUAL QUANTITIES OF WORK WHICH WILL BE REQUIRED.

Plotted Date: 3/12/2020

DESIGNER/DRAFTER: **J.H.E.**
CHECKED BY: **M.F.**
SCALE IN FEET 0 20 40
SCALE 1"=20'

STATE OF CONNECTICUT DEPARTMENT OF TRANSPORTATION

Filename: ...\HW_MSH_99-114-115_DRN-01-A2.dgn

SIGNATURE/BLOCK: BL Companies, BL COMPANIES, INC. 355 RESEARCH PARKWAY MERIDEN, CT 06450

PROJECT TITLE: **RAILROAD-HIGHWAY GRADE CROSSING IMPROVEMENTS U.S. ROUTES 7&44 (MAIN ST.)**

TOWN: **NORTH CANAAN**

DRAWING TITLE: **DRAINAGE PLAN**

PROJECT NO. **99-115**
DRAWING NO. **DRN-01**
SHEET NO. **03.15.A2**